



Customer Service Facilities Construction Update – Feb. 7, 2020

New South Building:

- Completed installation of fascia boards.
- Installed EPDM (roofing material) as a temporary roof waterproofing.
- Continue with installation of underground utilities.
- Started cutting insulation for under finish slab.

Look ahead:

- Complete installation of underground utilities at the substation.
- Dry in the building for interior concrete slab placement.
- Continue with installation of storm / domestic water.
- Start installation of insulation under finish slab.
- Complete sewer line tie-in.
- Complete radiant flooring tubing installation.

New Central Building:

- Completed installation of Glulam beams.
- Continued installation of exterior plywood sheeting.
- Started installation of Tung & Grove roof decking.

Look ahead:

- Continue Tung & Grove roof decking installation.
- Start installation of utility above the slab.
- Start installation of storm / domestic water.
- Start radiant flooring tubing installation.

New North Building:

- Completed installation of the Tung & Grove roof decking
- Completed exterior plywood wall sheeting.
- Continuing with installation of underground utilities.
- Continuing with interior plumbing rough-in plumbing.
- Installed EPDM (roofing material) as temporary roof waterproofing.

Look ahead:

- Complete installation of rebar and radiant flooring tubing.
- Place finish floor slab
- Continue with installation of underground utilities.

Notice of Change: Construction updates will tentatively be distributed weekly on Fridays

For further information, please contact the Marina Office
at 206-787-7236 or send an email to
Shilshole-Outreach@portseattle.org